

Senseco Systems Limited
6 Ambley Green
Gillingham Business Park
Gillingham
Kent, ME8 0NJ

Tel : 0845 6442888

Email: sales@sensecosystems.com
Web: www.sensecosystems.com

Remedial / System Compliance Quotation

Remedial Quote No 42366 issued 07/11/2025

Contact	Jonathan Lord	Author Name	Joey Woodall
Company	CBRE Managed Services Limited (Southwark St)	Author Email	joey.woodall@sensecosystems.com
Site	YONDR - LON1SS Substation	Author Tel	0845 644 2888

Description & Notes
To attend site to carry out the below scope of works. This quote has been based on a recent engineers attendance Scope of works:- - To attend site to carry out investigation works following our recent engineers attendance where it was identified that the Node 1 within the transformer CT2 Control Room has lost all of its device labels. We will require full and unhindered access to the entire substation including the transformer house in order to carry out the required investigation and recommission the loop device labels. Equipment to be supplied:- - No equipment has been included within this quotation Labour Allowance:- 2x Engineers, 1x Shift All works quoted to be conducted inside normal working hours. If site specify otherwise this quotation will need to be revised. Please note:- Site to ensure our engineers have free & unhindered access to all areas during our attendance. Further time & materials may be required depending on our findings, this will be chargeable under a VO.

Fault Investigation - Substation - Commercial Summary	
Fire Engineer - NWH	£630.00
Fire Engineer - NWH	£630.00
Commercial Total	£1,260.00

All values within this quotation are exclusive of VAT which will be charged at the prevailing rate.

Important Note: To discuss the remedial quote please contact your Service Portfolio Administrator.

Please note that due to global component shortages suppliers are now increasing their prices on a regular basis. As such we can only offer a 30 day validity on this quotation and we will need to check manufacturers prices at the point of order placement. Some parts will have a delayed delivery time up to 6 weeks plus.

Quotation Reference: 42366

Page 1

Terms & Conditions & Proposal Clarifications

Contract Terms / Clarifications

- 1) All works are subject to interim invoices and payments – As we provide Parts and Labour and progress the works, we will issue an interim invoice to represent that progress or purchase.
- 2) We require free and unhindered access to all areas stipulated above. If it is the responsibility of the client to arrange and confirm this access. If this is restricted and a return visit is required. Then an additional charge will apply and / or where applicable abortive visit charges may be applied to cover our unproductive time.
- 3) C.D.M. Regulations. Please note the enclosed quotation is provided on the basis that there is no indication that Senseco Systems will be required to act as Principal Contractor under the C.D.M. Regulations. In the event the contract does come within the C.D.M. Regulations and it is agreed that we will act as Principal Contractor, it will be necessary for us to provide a revised quote to take into consideration the additional costs which would be incurred by our company.
- 4) We have assumed Health; Safety Medical and Welfare facilities are provided by others and are offered as free use.
- 5) Storage - We have allowed for 'lockable storage units' therefore, we would like to request a 'closed off' car park space for equipment storage where the project dictates large volumes of equipment or installation materials.
- 6) Delays - No allowance has been made for waiting time, which may result due to circumstances outside our control.
- 7) We reserve the right to adjust this quotation should the client alter the specification during the project.
- 8) We have not allowed for any builder's work repairs, redecoration or holes greater than 25mm diameter. Any repair works required following these works will be down to others or subject to a separation quotation.
- 9) The customer is asked to advise a representative of Senseco Systems of the location of concealed water, gas, electricity, telephone or other services before work commences. In the absence of such advice Senseco Systems cannot accept liability for damage to these services or any consequential damage.

Design Clarifications

- 10) Where we have stated compliance to various standards within this quotation, this will be subject to our interpretation of those standards.
- 11) We have stipulated the design standard agreed and who has the responsibility for the design.
- 12) Unless specified otherwise it should be assumed that any Wall-Sounder VID included in this proposal is not approved to EN54-23 (Visual Alarm Device) and must not be used as a Visual Alarm Device to provide a 'Primary' warning notification of fire.
- 13) Unless we have stated in our proposal or demonstrated on a design drawing it is assumed that all voids are less than 800mm and as such we have not allowed for void detection. If the voids are later found to require void detection to meet the British Standards a further quotation will be provided following a survey or sectional drawings being provided to show the void detail.
- 14) Void Detection – If we have stipulated Void Detection, we will have assumed that no Remote LED's are to be included. If these are required please advise and these can be quoted for in addition.
- 15) Fire Alarm Works - No details of 'Background Ambient' noise levels or locations have been indicated to achieve the required 65dB. Therefore, Sound pressure level checks (dB checks) will be conducted at the commissioning stage. Measurements will be conducted in line with BS5839 Part 1. Checks will not be undertaken within 500mm of any wall. Should additional devices be required to meet required the required DB sound levels, these will be subject to additional cost.
- 16) We have not allowed for the provision of mains supplies to any equipment. All supplies are to be provided by others and must comply with the requirements of BS 5839 in terms of dedicated, labelled and unswitched. See BS 5839 for clarification.
- 17) Any drawings we have agreed to provide within this proposal we will supply and deal in AutoCAD 2D drawings only (Not the 3D Revit

and No BIM)

- 18) Unless specified otherwise. Control Panel battery capacity to be 24 hours plus 30 minutes full alarm
- 19) Where our proposal includes the installation of a Fire Detection System, one of the requirements of BS839 Part 1 is to provide warning beacons (visual alarm devices) throughout the areas of works. We believe this will be cost prohibitive and impractical. Please review our recommendations carefully to make sure our proposal is to suit your operational and Equality Act requirements. Should you need further clarification we will be happy to discuss this at your request.
- 20) Where we have allowed for warning beacons (visual alarm devices as per the drawings) within toilets areas, It should be noted that the assumption is that the coverage is adequate in the communal areas. However, should cubicle doors be full height then this will render the beacon ineffective in the toilet cubicle itself and additional beacons will be required. If the toilet design uses full height toilet doors, then please advise us and we will amend our design to include additional beacons in each cubicle which would be subject to additional cost. Warning beacons supplied are for "Visual Indication" Not as a "Primary" source of Alarm.
- 21) Where Senseco Systems are providing drawings or drawing amendments, It is the client's responsibility to issue us the existing up to date drawings in order to update the floor drawings, we will require a copy of each drawing in .dwg / AutoCAD format. To be provided FOC.

Proposal Clarifications

- 22) Any works associated with existing cabling or equipment that is to be retained and reused is assumed to be present and correct and compatible. Should this prove to not be the case an additional quote will be provided to correct/replace.
- 23) Unless specified otherwise any plant interface wiring is excluded and the termination from the Interface Module / Panel is to be completed by the 3rd party.
- 24) We have not allowed for disposal. All waste should be disposed of by approved WEE waste methods.
- 25) We have not allowed to rectify any existing cable or panel faults found at the time we commence the works unless expressly detailed in our proposal.
- 26) We exclude providing access panels and the removal and re-installment of specialist ceilings or flooring associated with cable routes and the lifting and replacement of floorboards. This is to be provided by others and in advance of our works and following completion.
- 27) Attendance's by 3rd Party companies that are required for interfacing into our system or affected by the works that we are undertaking.
- 28) Fire Stopping – We have excluded all installation, repairs or verification of any passive fire stopping.
- 29) Site welfare facilities inc. canteen and toilet/wash room will be required and assumed to be made available FOC.
- 30) Changes to planned cable routes will be subject to survey and possibly additional costs.
- 31) Containment – Unless specified otherwise our proposal does not include for any Mini-Trunking / Independent Containment. All low level Installation below ceiling should be assumed as surface clipped.
- 32) Unless Specified Otherwise - No Strip Out of redundant services is included or the disposal of those systems and cabling.
- 33) Unless specified otherwise all Fire Alarm Cable will be 'RED'.
- 34) No HOT wire burn test allowed for during commissioning phase
- 35) Unless specified otherwise Access Platform hire above 2m is excluded.
- 36) Unless Specified Otherwise we have not included for any fire watch during the duration of the project.
- 37) Please note that a 'copy' of the clients "T&C's" will be required for review prior to agreement on a back to back basis. This proposal is based on Senseco Systems terms & conditions.